

M. A. R. 57 (Rule 116)

Measurement Book

No. B

Serial No. 499619

Name of Work Improvements to road from and drains of Amruthaballi colony of lakshmi-
 Name of Contractor of nature of Agency Narayana temple road from lakshminarayana temple
 Date of commencement of work (LHS) and in amruthalli surrounding areas in 1st byabazaga

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Est cost:-	Rs. 75.50 lakhs					
	Job number:-	50-1-20-000007					
	Head of account:-	P3727					
	A.S.NO:-	BBMP / EE / BP / AB / 74 / 24.10.15					
	T.S.NO:-	BBMP / CE / YZ / 5.5 / 140 / 28.10.15					
	Work order no:-	NO. EE / BTP / 100 / 137 / 13.10.15, dt: 08.11.2019					
	Work order amount:-	Rs. 6723454.40 (excluding GST)					
		(including head charges & labour cess)					

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No. 01:- Earthwork excavation by manual means in ordinary soil, Qty vide page no (01) of excel sheet enclosed → 837.36 cum						
	Previous Qty →	0					
	Present Qty →	837.36 cum					
	Total Qty →	837.36 cum					
	Boo Qty →	837.63 cum					
	Qty for payment →	837.36 cum					
	At the rate of Rs. 137.80 →						115388.21

M. A. R. 57 (Rule 116)

Measurement Book

No. B

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

499620

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No 02:- Providing nominal mix 1:4:8, Qty ride page no (03) Previous qty → Present qty → Total qty → bog qty → Qty for payment → At the rate of Rs. 5408.12 →	and laying in position plain cement concrete of excel sheet enclosed →				84.51 cum	457040.22
		84.51	cum				
		84.51	cum				
		84.51	cum				
		84.51	cum				

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Ref. to Meas.
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	
Item No. 03:-	Providing and laying in position plain cement concrete of mix 1:2:4,						
	Qty vide page no (ou) of excel sheet enclosed → 12.29 cum						
	Previous qty →	0					
	Present qty →	12.29 cum					
	Total qty →	12.29 cum					
	Booq qty →	12.29 cum					
	Qty for payment →	12.29 cum					
	At the rate of Rs. 5747.32 →						

70605.6

70634

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

499621

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	<u>Memo. No. 04</u>:- Providing and constructing granite trap basalt size stone masonry in foundation, qty vide page no (05) of excel sheet enclosed → 63.18 cum Previous qty → 0 Present qty → 63.18 cum Total qty → 63.18 cum Booq qty → 63.18 cum Qty for payment → 63.18 cum At the rate of Rs. 4871.76 →						307797.80

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
Memo No-05:- Providing and pointing to coursed stone masonry, qty vide page no (06) of excel sheet enclosed → 140.408 qm							
	Previous qty →	0					
	Present qty →	140.408 qm					
	Total qty →	140.408 qm					
	Boq qty →	140.408 qm					
	Qty for payment →	140.408 qm					
	At the rate of Rs. 148.40 →						
							<u>20835.36</u>

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No.

499622

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Item No. 06: - Providing and laying in position of design mix m/c, qty vide page no () of excel sheet enclosed → 156.24 cum	0					
	Previous qty →						
	Present qty →	156.24 cum					
	Total qty →	156.24 cum					
	Box qty →	156.24 cum					
	Qty for payment →	156.24 cum					
	At the rate of Rs. 5998.54 →						937211.89

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
Memo. No. 07:- Providing 1M1 steel reinforcement for RCC work.							
	Qty vide page no (07) of excel sheet enclosed →					8.58 tonne	
	Previous Qty →	0					
	Present Qty →	8.58	tonne				
	Total Qty →	8.58	tonne				
	Boor Qty →	8.59	tonne				
	Qty for payment →	8.58	tonne				
	At the rate of Rs. 75223.96 →						
							64542.58
							645275.34

M. A. R. 57 (Rule 116)
Measurement Book

No. B

499623

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Mem. NO. 08:- Providing and removing centering, shuttering, qty vide page no (8) of excel sheet enclosed →					1339.20 sqm	
	Previous qty →					1339.20 sqm	
	Present qty →					1339.20 sqm	
	Total qty →					1339.20 sqm	
	Booq qty →					1339.20 sqm	
	Qty for payment →					1339.20 sqm	
	At the rate of Rs. 483.36 →						647315.71

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Mem. No. 09:- providing and fixing						
	Qty vide page no (10) of excel sheet enclosed →					720.90 sqm	
	Previous Qty →	0					
	Present Qty →		720.90 sqm				
	Total Qty →		720.90 sqm				
	Boq Qty →		720.90 sqm				
	Qty for payment →		720.90 sqm				
	At the rate of Rs. 2337.00 →						
							1684745.30

M. A. R. 57 (Rule 116)

Measurement Book

No. B

No.

499624

of Work From To
 of Contractor of nature of Agency
 of commencement of work

Full description, etc., of work	Dimensions				Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
em. No. 10: - Providing Qty vide page no (11) Previous Qty → Present Qty → Total Qty → Boq Qty → Qty for payment → At the rate of Rs. 5	and fixing of excel sheet enclosed → 117.00 sqm 20cm th, precast RCC covering slab, 0 117.00 sqm 117.00 sqm 117.00 sqm 117.00 sqm 117.00 sqm 418.50 →					633906.50

MEASUREMENT BOOK

Date	Full description, etc., of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Mem. No. 11:- Providing and fixing pre-cast solid concrete kerb stones, Qty vide page no (13) of excel sheet enclosed → Previous qty → 0 Present qty → 1557 nos Total qty → 1557 nos Borr qty → 1557 nos Qty for payment → 1557 nos At the rate of Rs. 467.46 →					→ 1782 nos ~~1557.00~~	NPP AEC (M) <u>833013.72</u> 727835.22

M. A. R. 57 (Rule 116)

Measurement Book

No. B

499625

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Mem. No. 12: - Providing and applying ready mix priming coat over concrete., Qty vide page (14) of excel sheet enclosed → <u>700.65</u> Previous qty → Present qty → Total qty → Bbsg qty → Qty for payment → At the rate of Rs. 39.22 →					<u>800.55 sqm</u>	<u>27479.49</u> <u>31347.54</u> NDP (DETA)

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
Memo. No. 13:- loading and unloading charges,							
	Qty vide page no (14) of excel sheet enclosed →					837.36 cum	
	Previous Qty →	0					
	Present Qty →	837.36 sqm					
	Total Qty →	837.36 sqm					
	Boq Qty →	837.63 sqm					
	Qty for payment →	837.36 sqm					
	At the rate of Rs. 94.34 →						
	Grand total =						
							78996.54
							6354430.90
							6354605.88

Assistant Executive Engineer,
 Kodigenahalli Sub Division,
 Yelahanka Zone, B.B.M.P.,
 Bangalore.

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No.

Name of Work From To

Name of Contractor of nature of Agency

Date of commencement of work

499626

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	<i>Bill Total: 6354605.88</i> <i>47. 254184.23</i> <i>127. 762552.70</i> <i>Total. 73,71,342.81</i> <u>Certificale:-</u> 1) certified that contractor has done the work satisfactorily. 2) certified that debris has been removed from work spot. <i>Mohd. N.D</i> <i>AE (3A)</i>					<i>Add 4% KRIDL charges = 254174.20</i> <i>Grand total = 6608608.05</i> <i>Mohd. N.D</i> <i>AE (3A)</i> <i>02/03/2020.</i>	
	<i>Mohd. N.D</i> <i>AE (3A)</i>						

Sub Division,
Telankana Zone, B.B.M.F.
Bengaluru.

MEASUREMENT BOOK

Scanned by CamScanner